COMMERCIAL KITCHEN HOOD PERFORMANCE TEST VERIFICATION

This form satisfies the requirements of Oregon State Mechanical Specialty Code provision 507.16. All information given on this sheet shall be provided by the installing contractor or air balancing agency if applicable. Information given shall be obtained by the field testing and site verification of installation information.

This form shall be completed and submitted to the inspector prior to final inspection approval.

OMSC 507.16 Performance Test. A performance test shall be conducted upon completion and before final approval of the installation of a ventilation system serving commercial cooking appliances. The test shall verify the rate of exhaust airflow required by section 507.13, makeup airflow required by Section 508, and proper operation as specified in this chapter. The permit holder shall furnish the necessary test equipment and devices required to perform the tests.

Job Address: _____ Mechanical Permit #: _____

Type of Hood: ☐ Type I ☐ Type II

Classification of Cooking Appliances:

☐ Extra Heavy Duty ☐ Heavy Duty

☐ Medium Duty ☐ Light Duty

CFM of exhaust fan intake 10 min. test: Start of Test: _____

End of Test: _____

Dimension of duct opening into hood: _____

Duct Velocity: _____ FPM Length of Hood: _____

Amount of total makeup air provided for all hoods: _____ CFM

_____ _____

Printed name of person performing test Signature / Date

_____ _____

Contractor Name CCB#